





Bonds Issued (2000 Series)	12,500,000	12,500,000	0
Bonds Issued (2016 Series)	220,000,000	213,000,000	7,000,000
Land Sold	1,989,640	1,989,640	0
Erate	313,712	263,868	49,844
Interest Earned	3,084,614	3,084,614	0
Other	368,574	368,574	0



Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	8,911,959	8,911,959	0	0
Stadium (2011 Construction Fund Only)	8,911,959	8,911,959	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	515,128	515,128	0	0
Pre-Construction Services - Manhattan	37,500	37,500	0	0
Advent (Branding Contract)	0	0	0	0
Guaranteed Max Price (GMP)	5,352,331	5,352,331	0	0
Architectural & Engineering	3,007,000	3,007,000	0	0

Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	100,000	100,000	0	0
Stadium (Athletics Sports Marketing Only)	100,000	100,000	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	0	0	0	0
Pre-Construction Services - Manhattan	0	0	0	0
Advent (Branding Contract)	100,000	100,000	0	0
Guaranteed Max Price (GMP)	0	0	0	0
Architectural & Engineering	0	0	0	0

Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	232,500,000	112,910,035	26,810,532	92,779,434
Stadium (2016 Construction Fund Only)	53,788,041	48,125,524	5,598,394	64,122
Payment to City (Sewer & Turn Lanes)	936,126	936,126	0	0
FF&E	647,483	585,000	0	62,483
Technology	605,743	576,810	27,472	1,461
Easements	102,500	102,500	0	0
Testing	255,520	200,334	55,011	175
Pre-Construction Services - Manhattan	0	0	0	0
Advent (Branding Contract)	0	0	0	0
Guaranteed Max Price (GMP)	51,147,669	45,712,355	5,435,312	2
Architectural & Engineering	93,000	12,400	80,600	0
MHS Auditorium, Gym & Nat	26,579,628	22,656,827	3,836,392	86,409
FF&E	206,000	79,897	58,780	67,323
Technology	200,000	92,605	98,928	8,467
Testing	504,000	381,321	112,063	

