
2016 Bond Report April 2019 (May Board Meeting 2019)

Source	Budget	Received	Remaining
Bonds Issued (2000 Series)	12,500,000	12,500,000	0
Bonds Issued (2016 Series)	220,000,000	213,000,000	7,000,000
Land Sold	1,989,640	1,989,640	0
Erate	313,712	263,868	49,844
Interest Earned	3,972,916	3,972,916	0
Other	387,379	387,379	0
Total	239,163,647	232,113,803	7,049,844

16-17 Budget Fund 199 - General Operating Fund				
Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	11,131,556	11,123,468	0	8,088
Stadium (16-17 General Operating Fund Only)	7,131,556	7,131,556	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	0	0	0	0
Pre-Construction Services - Manhattan	0	0	0	0
Advent (Branding Contract)	0	0	0	0
Guaranteed Max Price (GMP)	7,131,556	7,131,556	0	0
Architectural & Engineering	0	0	0	0
Athletics Refresh (16-17 General Operating Fund Only)	700,000	700,000	0	0
Athletics Refresh	700,000	700,000	0	0
Fine Arts Refresh (16-17 General Operating Fund Only)	700,000	700,000	0	0
Fine Arts Refresh	700,000	700,000	0	0
Furniture Refresh (16-17 General Operating Fund Only)	300,000	292,417	0	7,583
Furniture Refresh	300,000	292,417	0	7,583
1:World (16-17 General Operating Fund Only)	2,000,000	1,999,495	0	505
1:World	2,000,000	1,999,495	0	505
Technology (16-17 General Operating Fund Only)	300,000	300,000	0	0
Technology	300,000	300,000	0	0

17-18 Budget Fund 199 - General Operating Fund				
Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	5,000,000	3,498,482	0	1,501,519
Athletics Turfs (17-18 General Operating Fund Only)	1,000,000	499,999	0	500,001
Athletics Turfs	1,000,000	499,999	0	500,001
Fine Arts Refresh (17-18 General Operating Fund Only)	1,000,000	998,487	0	1,513
Fine Arts Refresh	1,000,000	998,487	0	1,513
Furniture Refresh (17-18 General Operating Fund Only)	1,000,000	0	0	1,000,000
Furniture Refresh	1,000,000	0	0	1,000,000
1:World (17-18 General Operating Fund Only)	2,000,000	1,999,995	0	5
1:World	2,000,000	1,999,995	0	5

Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	8,911,959	8,911,959	0	0
Stadium (2011 Construction Fund Only)	8,911,959	8,911,959	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing				



HVAC, Roof, End of Life	19,467,165	3,080,631	1,425,651	14,960,884
2011 Program Facility Upgrades	2,239,091	558,341	697,346	983,404
Vans, Trucks, Trailers	178,000	176,066	0	1,934
Carpet	850,000	0	0	850,000
Bectrical	368,400	21,022	23,341	324,038
Equipment	0	0	0	0
Flooring	0	0	0	0
HVAC	5,455,225	0	0	5,455,225
ITE & GE	30,000	0	0	30,000
Lighting	410,500	230,463	1,498	178,539
Paint	556,500	0	6,490	550,010
Parking	1,412,200	647,253	629,901	135,046
Plumbing	143,000	0	0	143,000
Roof	5,954,153	24,960	0	5,929,193
Transformer	7,500	0	0	7,500
Wash Stations	48,000	0	0	48,000
Water Coolers	230,550	0	0	230,550
Facility Upgrades	1,494,046	1,422,526	52,865	18,655
Boilers	90,000	0	14,210	75,790