Source	Budget	Received	Remaining
Bonds Issued (2000 Series)	12,500,000	12,500,000	0
Bonds Issued (2016 Series)	220,000,000	216,500,000	3,500,000
Land Sold	1,989,640	1,989,640	0
Erate	300,338	300,338	0
Interest Earned	5,554,187	5,554,187	0
Other	1,080,904	1,080,904	0
Total	241,425,070	237,925,070	3,500,000

Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	11,131,556	11,123,468	0	8,088
Stadium (16-17 General Operating Fund Only)	7,131,556	7,131,556	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	0	0	0	0
Pre-Construction Services - Manhattan	0	0	0	0
Advent (Branding Contract)	0	0	0	0
Guaranteed Max Price (GMP)	7,131,556	7,131,556	0	0
Architectural & Engineering	0	0	0	0
Athletics Refresh (16-17 General Operating Fund Only)	700,000	700,000	0	0
Athletics Refresh	700,000	700,000	0	0
Fine Arts Refresh (16-17 General Operating Fund Only)	700,000	700,000	0	0
Fine Arts Refresh				

Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	8,911,959	8,911,959	0	0
Stadium (2011 Construction Fund Only)	8,911,959	8,911,959	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	515,128			

Glen Oaks	4,275,000	3,486,591	361,867	426,542
Consultant	96,000	92,200	0	3,800
HVAC	100,000	59,181	0	40,819
Refresh	4,079,000	3,335,211	361,867	381,922
FF&E	0	0	0	0
Inflation	0	0	0	0
Technology	0	0	0	0
Testing	0	0	0	0
Guaranteed Max Price (GMP)				
Aughitentural & Fraincening	0	0	0	0
Architectural & Engineering	0	0	0	0
MBHS Fine Arts	4,963,542	4,081,619	667,911	214,012
FF&E	6,500	6,346	0	154

