










Bonds Issued (2000 Series)	12,500,000	12,500,000	0
Bonds Issued (2016 Series)	220,000,000	220,000,000	0
Land Sold	1,989,640	1,989,640	0





Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	8,911,959	8,911,959	0	0
Stadium (2011 Construction Fund Only)	8,911,959	8,911,959	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	515,128	515,128	0	0
Pre-Construction Services - Manhattan	37,500	37,500	0	0
Advent (Branding Contract)	0	0	0	0
Guaranteed Max Price (GMP)	5,352,331	5,352,331	0	0
Architectural & Engineering	3,007,000	3,007,000	0	0

Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	100,000	100,000	0	0
Stadium (Athletics Sports Marketing Only)	100,000	100,000	0	0
Payment to City (Sewer & Turn Lanes)	0	0	0	0
FF&E	0	0	0	0
Technology	0	0	0	0
Easements	0	0	0	0
Testing	0	0	0	0
Pre-Construction Services - Manhattan	0	0	0	0
Advent (Branding Contract)	100,000	100,000	0	0
Guaranteed Max Price (GMP)	0	0	0	0
Architectural & Engineering	0	0	0	0

Project	Budget	Actual Expenditures	Encumbrances	Remaining
Grand Total	247,756,756	242,773,655	4,925,554	57,548
Stadium (2016 Construction Fund Only)	53,493,258	53,493,258	0	0





Health, Safety & Security	3,828,178	3,814,071	14,107	0
AED's & Scanners	283,895	283,895	0	0
Cameras	2,151,093	2,136,987	14,107	0
Fire Alarms	187,653	187,653	0	0
Playground Equipment	541,104	541,104	0	0
Primus Locks	238,440	238,440	0	0
Sidewalks	425,993	425,993	0	0
HVAC, Roof, End of Life	14,810,006	10,507,992	4,244,467	57,548
2011 Program Facility Upgrades	1,406,503	1,406,503	0	0
Bad Weather	1,612,151	1,606,173	5,977	0
Vans, Trucks, Trailers, Buses	5,189,313	990,061	4,199,253	0
Carpet	87,400	87,400	0	0
Electrical	364,538	364,538	0	0
Equipment	0	0	0	0
Flooring	311,814	311,814	0	0
HVAC	93,345	93,345	0	0
ITE & GE	0	0	0	0
Lighting	349,293	349,293	0	0
Paint	145,068	140,480	4,588	0